red design group
1000 s red road ste 202 West Miami, Florida 33144
Tel 305.392.0024 Fax 305.262.5098 rdg@reddesigngroup.net

PROJECT STATUS REPORT / FIELD OBSERVATION

Project: MOSP Food Cart (red job # 19015)

Time: 09:00 AM (tentative)

Weather: Clear / dry conditions

Status: Field observation performed in active work/containment area.

Project Location: Mount Sinai Medical Center, 4300 Alton Road, Miami Beach, FL

Site Visit Date: 02-25-26

Phase: Construction Administration

Present: Eduardo Muhiña (RDG)

NOTE: Omission of any item of non-compliance with the contract documents from this report does not relieve the contractor of responsibility to comply with contract requirements.

MOSP Food Cart

ITEM #	DESCRIPTION	REFERENCE PHOTO/DETAIL	COMPLETED YES or NO
1	Exterior work-area perimeter with temporary containment visible. Active work conditions observed.		YES
2	Perimeter zone with temporary barricade/tape and work access path visible.		YES
3	Temporary containment wall and protected opening observed; access appears controlled.		YES
4	Additional perimeter view of containment and adjacent paved area.		YES
5	Pressure monitoring gauge posted at containment area; reading displayed at time of photo.		YES

ITEM #	DESCRIPTION	REFERENCE PHOTO/DETAIL	COMPLETED YES or NO
6	Pressure log sheet posted/available at field location.		YES
7	Interior-side temporary containment barrier and warning tape observed.		YES
8	General site context reference image captured for report file.	 architecture • interiors • exceeding expectations... June 05, 2019 (Revised June 11, 2019) Ms. Anel Zavala Voldman Jr. Construction Manager Mount Sinai Medical Center Construction Services 4300 Alton Road Miami Beach, FL 33140 Project Name: MOSP Food Cart Project Location: Mount Sinai Medical Center 4300 Alton Road, Miami Beach, FL Ms. Anel: We appreciate the opportunity to respond to this request for prop	N/A
9	Exterior facade opening with visible conduit rough-in; coordinate closure and weather protection sequence before final finish.		NO
10	Additional facade/conduit rough-in view confirms unresolved opening at base; include patch/closure in corrective action tracking.		NO